Driller Report Summary Back

Well Use

WELL FINISH

Well Number	20211177	
Driller Tag Number	D0121079	
Date Received	06/11/2021	
VELL CONTRACTOR		
License Code	982	
Driller Name	RODNEY D TATUM	
Rig Operator	SHAWN FOXX	
VELL LOCATION		
County Name	MCNAIRY	
Driller Map No.	3DW	
Quad Name	PURDY	
Quad Number	0004NE	
Quad Nth	2	
Latitude	35.23444444	
Longitude	-88.55694444	
Address	635 MANCLE MURRAY RD	
Address Line 2	-	
City Name	BETHEL SPRINGS	
State Name	Tennessee	
Zip	38325	
Zip Ext	-	
Distance From Landmark (miles)	6	
Direction From Landmark	N	
Nearest Landmark	Selmer	
YPE OF WORK		
Date Drill Rig Left Site	04/30/2021	
Type of Work	New Well	
VELL COMPLETION DATA		
Completion Date	04/30/2021	
Total Depth (ft-bgs)	40	

WELL OWNER INFORMATION	
Company Name	-
Owner Name	DAVE RUBEY
Address	635 MANCLE MURRAY RD
Address (Line 2)	-
City	BETHEL SPRINGS
State	Tennessee
Zip Code	38315
Phone	(701) 640-6888
PROPOSED USE OF WELL	

PRIMARY CASING	
Diameter (in)	4
Top Set (in-above ground)	6
Primary Casing Depth (ft-bgs)	20
Primary Casing Type	Plastic
Wall Thickness	40
SDR#	-

Residential

Well Finish	Screen
From (ft-bgs)	20
To (ft-bgs)	40
Screen Type	Plastic
Slot Size (in)	0.02
Gravel Pack From (ft-bgs)	20
Gravel Pack To (ft-bgs)	40

BACK FILL MATERIAL

Back Fill Type ↑=	From (ft-bgs)	To (ft-bgs)	
Bentonite	3	10	
Cuttings	10	20	

LINER CASING

Static Level (ft-bgs)			15	Туре	None
Estimated Yield (GF	PM)		25	Diameter (in)	
				From (ft-bgs)	
NATER-BEARING 2	ZONES			To (ft-bgs)	
Depth (ft-bgs) ↑=	GPM GPI	H Water Quality		Packers Installed?	N
15	25 -	good		Packer 1 Depth (ft-bgs)	
				Packer 2 Depth (ft-bgs)	
WELL TEST				ANTICIDATED WATER OHALITY	
Tested By			Pumping	ANTICIPATED WATER QUALITY	
Static Level (ft-bgs)			15	Appearance	Clea
Pumping Level (ft-k	ogs)		35	Taste	Good
Test After Hours			1	Odor	
Test After Mins			-	Other	
Test Yield (GPM)			25	GENERAL INFORMATION	
Hours Prior to Test			1	GENERAL INI ONWATION	
Minutes Prior to Te	st		-	Well Disinfected?	Y
				Well Capped?	Y
FORMATION LOG				50ft From Septic System?	Y
Depth from (ft) ↑=	Depth to (ft) Description		Septic Distance Provided By	Health Department
0	20	brown sand		Drilling Process Water Obtained From	Public Supply
20	40	light brown sand		Pump Installed By Driller?	,
COMMENTS					

Release 1.0